

MATERIALS

Description	Size	Quant.	Price per	Total	
ACTUAL MATERIALS PURCHASED					
1. Full Besa blocks	Stand	390x190x190	59	2.78	\$ 164.02
2. Half Besa blocks	Stand	190x190x190	6	1.71	\$ 10.26
3. Treated pine - form work	Stand	6000x150x25	2	11.05	\$ 22.10
4. Concrete footings/slab	Stand	1755x1755x30		181.67	\$ 159.14
5. Rebar 12mm - besa blocks	Stand	800mm	5	2.70	\$ 10.78
6. Concrete mix - core fill besa blocks	Stand	25kg bag	8	6.35	\$ 50.80
7. Render	Stand	20kg bag	4	10.60	\$ 42.40
8. Treated pine - form work	Hearth	6000x150x25	3	11.05	\$ 33.15
9. Reinforcement 3mm	Hearth	1800x1800	1		\$ 50.00
10. Rebar 12mm	Hearth	2000mm	3	2.70	\$ 16.17
11. Steel posts 30mm	Hearth	30x30x1.6		6.58	\$ 44.74
12. Cal. Sil insulation boards	Hearth	1000x600x40	3	33.00	\$ 99.00
13. 100mm Concrete hearth slab	Hearth	1800x1900x100		211.43	\$ 74.00
14. Vermiculite for hearth insulation	Hearth	100 Lt bag	2	35.00	\$ 70.00
15. Cement for vermiculite concrete	Hearth	20kg bag	2	6.55	\$ 13.10
16. Fire brick - est. 148	Dome	230x115x75	165	3.30	\$ 544.50
17. Polystyrene boards for from work	Dome	600x1200	12	5.95	\$ 71.40
18. Tapered fire bricks inner arch	Dome	230x115x75-63	6	3.85	\$ 23.10
19. High heat mortar - Silaset 40D	Dome	25kg bag	4	38.50	\$ 154.00
20. Temperature Gauge	Dome		1	110.00	\$ 110.00
21. CF Blanket 1260gd 96kg 25mm	Dome	25x600x7200	1	88.00	\$ 88.00
22. Chicken wire	Dome		1	16.95	\$ 16.95
23. Insul. render - Cement Fondue	Dome	25kg bag	2	38.50	\$ 77.00
24. Vermiculite for dome	Dome	100 Lt bag	2	33.00	\$ 66.00
25. Castable refractory for chimney vent	Dome	Dendcrete	1	50.00	\$ 50.00
26. Chimney system - stainless steel flu	Dome	8" flu x 900mm	2	45.00	\$ 90.00
27. Chimney system - cap	Dome		1	45.00	\$ 45.00
				Current Spend =	\$ 2,195.61